## **Dolph Rotfeld Engineering**



570 Taxter Road, Suite 300 Elmsford, NY 10523 (914) 631-8600 phone (914) 631-5769 fax www.drepc.com www.aiengineers.com

## Village of Dobbs Ferry Bellair Drainage improvements

RFI Response 1 October 5, 2022

## Question:

Where will Item 4 or granular backfill be used in Bid Items 10 DIP, 10 HDPE, 102 CB, 102 CBO and 102 MC?

## Response:

All drainage structures and pipe excavations shall be backfilled with K-Crete as per the details shown on Drawing # C-011. This will be paid under Bid Item 73 Control Backfill Material. All pipe and drainage structure bedding will be paid for under Bid Items 10 DIP, 10 HDPE, 102 CB, 102 CBO and 102 MC.